

ID	Task Mode	Task Name	Duration	Half 1, 2027			Half 2, 2027			Half 1, 2028			Half 2, 2028															
				O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	
1		<b>94 Dune Road</b>																										
2		<b>Construction Schedule</b>																										
3																												
4		Mobilization	10 days																									
5		Installation of Underground Utilities	60 days																									
6		Construction of Sewer Treatment Plant	100 days																									
7		Installation of Underground Sewage Piping	60 days																									
8		Installation of Underground Lighting Conduit	60 days																									
9		Rough Grading Roadways	60 days																									
10		Construct Curbing	40 days																									
11		Construction of Common Areas	120 days																									
12		Construction of Model Building	75 days																									
13		Building Exterior Model Unit	75 days																									
14		Building Finishes Model Unit	75 days																									
15		Building Construction Group 1	75 days																									
16		Building Exterior Group 1	75 days																									
17		Building Finishes Group 1	75 days																									
18		Building Construction Group 2	75 days																									
19		Building Exterior Group 2	75 days																									
20		Building Finishes Group 2	75 days																									
21		Building Construction Group 3	75 days																									
22		Building Exterior Group 3	75 days																									
23		Building Finishes Group 3	75 days																									
24		Construction of Sidewalks	20 days																									
25		Roadway Paving	30 days																									
26		Install Street Lighting	20 days																									
27		Demobilization	5 days																									